

BDA Nadaprabhu kempegowda layout						Remarks
Progress Abstract (up to June-2022)						
Activity of work		Unit	Handed over extent with court case (2635A 37G)			
			Target	Completed	Balance to be completed	
Area		Acre	2635A 37G	2180A 19G	455A 18G	
i) Roads	9m	Km	120.13	101.89	18.24	
	12m	Km	91.05	73.79	17.27	
	15m	Km	19.42	13.30	6.11	
	18m	Km	17.16	12.81	4.35	
	24m	Km	8.04	7.07	0.98	
	30m	Km	5.06	3.93	1.13	
Sub - Total =		Km	260.86	212.78	48.08	
ii) drains	9m	Km	240.26	203.78	36.48	
	12m	Km	182.10	147.57	34.53	
	15m	Km	38.83	26.61	12.23	
	18m	Km	34.32	25.61	8.70	
	24m	Km	16.08	14.13	1.95	
	30m	Km	10.12	7.86	2.26	
Sub - Total =		Km	521.71	425.56	96.15	
iii) Culverts		No.	1124	944	180	
iv) Minor bridges		No.	65	29	36	
v) Storm Water Drain		Km	26.98	22.94	4.04	
vi)GSB	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	1.83	15.33	
	24M	Km	8.04	2.66	5.38	
	30M	Km	5.06	2.08	2.98	
vii) WMM	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	1.83	15.33	
	24M	Km	8.04	2.51	5.53	
	30M	Km	5.06	2.08	2.98	
viii)Asphalt	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	1.68	15.48	
	24M	Km	8.04	1.96	6.08	
	30M	Km	5.06	1.63	3.43	
ix) plots	6 x 9	No.	7974	7214	760	
	9 x 12	No.	13503	12077	1426	
	9 x 15	No.	934	809	125	
	12 x 18	No.	5604	4865	739	
	15 x 24	No.	2127	1851	276	
Sub - Total =		No.	30142	26816	3326	
x) Financial Progress		Cr	965.83	723.31	242.52	75%

BDA Nadaprabhu kempegowda layout

Block-1 progress Report

Activity of work		Unit	Handed over Extent (309A 02G)			Remarks
			Total target (309A 02G)	Completed (262A 20G)	Balance to be completed (46A 22G)	
i) Roads	9m	Km	14.20	13.16	1.04	
	12m	Km	10.50	8.45	2.05	
	15m	Km	2.04	1.66	0.38	
	18m	Km	2.82	2.04	0.78	
Sub - Total =		Km	29.55	25.31	4.24	
ii) Drains	9m	Km	28.39	26.32	2.07	
	12m	Km	20.99	16.90	4.09	
	15m	Km	4.08	3.32	0.76	
	18m	Km	5.63	4.08	1.55	
Sub - Total =		Km	59.09	50.62	8.48	
iii) Culverts		No.	166	121	45	
iv) Box Culverts		No.	12	3	9	
v) Storm Water Drain		Km	4.361	3.295	1.066	
vi) GSB	18M	Km	2.820	0.870	1.950	
vii) WMM	18M	Km	2.820	0.870	1.950	
viii) Asphalt	18M	Km	2.820	0.870	1.950	
ix) Plots	6 x 9	No.	1374	1373	1	
	9 x 12	No.	1621	1551	70	
	9 x 15	No.	35	35	0	
	12 x 18	No.	421	403	18	
	15 x 24	No.	243	243	0	
Sub - Total =		No.	3694	3605	89	

BDA Nadaprabhu kempegowda layout

Block-2 progress Report

Activity of work		Unit	Handed over Extent (190A 22G)		
			Total target (190A 22G)	Completed (137A 08G)	Balance to be completed (53A 14G)
i)Roads	9m	Km	11.77	9.10	2.67
	12m	Km	5.49	4.25	1.24
	15m	Km	1.44	1.15	0.29
	18m	Km	1.23	0.81	0.42
Sub - Total =		Km	19.93	15.32	4.61
ii)Drains	9m	Km	23.54	18.20	5.34
	12m	Km	10.98	8.51	2.47
	15m	Km	2.88	2.31	0.57
	18m	Km	2.46	1.62	0.84
Sub - Total =		Km	39.86	30.63	9.23
iii) Culverts		No.	95	84	11
iv) Box Culverts		No.	8	1	7
v) Storm Water Drain		Km	2.51	2.08	0.43
vi) GSB	18M	Km	1.229	0.000	1.229
vii) WMM	18M	Km	1.229	0.000	1.229
viii) Asphalt	18M	Km	1.229	0.000	1.229
ix) Plots	6 x 9	No.	61	5	56
	9 x 12	No.	1727	1599	128
	9 x 15	No.	30	29	1
	12 x 18	No.	311	252	59
	15 x 24	No.	47	32	15
Sub - Total =		No.	2176	1917	259

BDA Nadaprabhu kempegowda layout

Block-3 Progress report

Activity of work		Unit	Handed over Extent (210A 28G)		
			Total target (210A 28G)	Completed (177A 21G)	Balance to be completed (32A 29G)
i) Roads	9m	Km	10.16	7.59	2.57
	12m	Km	10.89	8.42	2.47
	15m	Km	1.79	1.31	0.48
	18m	Km	1.52	1.37	0.15
Sub - Total =		Km	24.36	18.69	5.67
ii) Drains	9m	Km	20.32	15.18	5.14
	12m	Km	21.78	16.84	4.94
	15m	Km	3.58	2.62	0.96
	18m	Km	3.04	2.74	0.30
Sub - Total =		Km	48.72	37.38	11.34
iii) Culverts		No.	126	110	16
iv) Box culvert		No.	4	4	0
v) Storm Water Drain		Km	3.65	3.58	0.07
vi) GSB	18M	Km	1.52	0.00	1.52
vii) WMM	18M	Km	1.52	0.00	1.52
viii) Asphalt	18M	Km	1.52	0.00	1.52
ix) Plots	6 x 9	No.	1075	979	96
	9 x 12	No.	949	698	251
	9 x 15	No.	66	18	48
	12 x 18	No.	413	344	69
	15 x 24	No.	252	239	13
Sub - Total =		No.	2755	2278	477

BDA Nadaprabhu kempegowda layout

Block-4 Progress report

Activity of work		Unit	Handed over Extent (220A 28G)		
			Total target (220A 28G)	Completed (190A 16G)	Balance to be completed (30A 12G)
i) Roads	9m	Km	17.96	16.68	1.28
	12m	Km	6.06	5.07	0.99
	15m	Km	0.92	0.53	0.39
	18m	Km	1.00	0.91	0.09
Sub - Total =		Km	25.94	23.19	2.75
ii) drains	9m	Km	35.92	33.36	2.56
	12m	Km	12.12	10.14	1.98
	15m	Km	1.83	1.06	0.77
	18m	Km	2.00	1.82	0.18
Sub - Total =		Km	51.87	46.38	5.49
iii) Culverts		No.	82	68	14
iv) Box Culverts		No.	4	3	1
v) Storm Water Drain		Km	1.67	1.32	0.35
vi) GSB	18M	Km	1.000	0.813	0.187
vii) WMM	18M	Km	1.000	0.813	0.187
viii) Asphalt	18M	Km	1.000	0.813	0.187
ix) plots	6 x 9	No.	850	756	94
	9 x 12	No.	1744	1525	219
	9 x 15	No.	51	48	3
	12 x 18	No.	494	450	44
	15 x 24	No.	87	87	0
Sub - Total =		No.	3226	2866	360

BDA Nadaprabhu kempegowda layout

Block-5 Progress report

Activity of work		Unit	Handed over Extent (366A 27G)		
			Total target (366A 27G)	Completed (272A 09G)	Balance to be completed (94A 18G)
i) Roads	9m	Km	16.73	12.31	4.42
	12m	Km	14.86	12.53	2.33
	15m	Km	1.26	0.99	0.27
	18m	Km	2.95	2.26	0.69
	24m	Km	0.23	0.05	0.18
	30m	Km	0.22	0.00	0.22
Sub - Total =		Km	36.25	28.14	8.11
ii) Drains	9m	Km	33.46	24.62	8.84
	12m	Km	29.72	25.06	4.66
	15m	Km	2.52	1.98	0.54
	18m	Km	5.90	4.52	1.38
	24m	Km	0.46	0.10	0.36
	30m	Km	0.44	0.00	0.44
Sub - Total =		Km	72.50	56.28	16.22
iii) Culverts		No.	153	146	7
iv) Box Culverts		No.	9	5	4
v) Storm Water Drain		Km	4.71	4.24	0.471
vi) GSB	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
vii) WMM	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
viii) Asphalt	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
ix) plots	6 x 9	No.	1006	812	194
	9 x 12	No.	1797	1495	302
	9 x 15	No.	80	70	10
	12 x 18	No.	902	722	180
	15 x 24	No.	281	236	45
Sub - Total =		No.	4066	3335	731

BDA Nadaprabhu kempegowda layout

Block-6 progress report

Activity of work		Unit	Handed over Extent (369A 24G)		
			Total target (369A 24G)	Completed (311A 10G)	Balance to be completed (58A 14G)
i) Roads	9m	Km	15.64	13.20	2.44
	12m	Km	13.80	10.70	3.10
	15m	Km	4.10	2.10	2.00
	18m	Km	1.80	0.90	0.90
	24m	Km	2.90	2.80	0.10
	30m	Km	3.35	2.50	0.85
Sub - Total =		Km	41.59	32.20	9.39
ii) Drains	9m	Km	31.28	26.40	4.88
	12m	Km	27.60	21.40	6.20
	15m	Km	8.20	4.20	4.00
	18m	Km	3.60	1.80	1.80
	24m	Km	5.80	5.60	0.20
	30m	Km	6.70	5.00	1.70
Sub - Total =		Km	83.18	64.40	18.78
iii) Culverts		No.	125	96	29
iv) Box Culverts		No.	9	4	5
v) Storm Water Drain		Km	4.41	4.01	0.405
vi) GSB	15M	Km	4.10	0.33	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	0.950	2.400
vii) WMM	15M	Km	4.10	0.330	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	0.950	2.400
viii) Asphalt	15M	Km	4.10	0.330	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	0.950	2.400
ix) Plots	6 x 9	No.	1107	951	156
	9 x 12	No.	1618	1445	173
	9 x 15	No.	273	220	53
	12 x 18	No.	908	744	164
	15 x 24	No.	184	141	43
Sub - Total =		No.	4090	3501	589

BDA Nadaprabhu kempegowda layout

Block-7 progress Report

Activity of work		Unit	Handed over Extent (416A 30G)		
			Total target (416A 30G)	Completed (389A 0G)	Balance to be completed (27A 30G)
i) Roads	9m	Km	18.63	16.25	2.38
	12m	Km	11.85	9.76	2.09
	15m	Km	2.36	1.45	0.91
	18m	Km	3.32	2.92	0.40
	24m	Km	1.25	1.11	0.14
	30m	Km	1.49	1.43	0.06
Sub - Total =		Km	38.90	32.92	5.98
ii) Drains	9m	Km	37.26	32.50	4.76
	12m	Km	23.70	19.52	4.18
	15m	Km	4.72	2.90	1.82
	18m	Km	6.64	5.84	0.80
	24m	Km	2.50	2.22	0.28
	30m	Km	2.98	2.86	0.12
Sub - Total =		Km	77.80	65.84	11.96
iii) Culverts		No.	163	142	21
iv) Box Culverts		No.	9	7	2
v) Storm Water Drain		Km	1.955	1.606	0.349
vi) GSB	18M	Km	3.32	0.15	3.17
	24M	Km	1.25	0.74	0.51
	30M	Km	1.49	1.13	0.36
vii) WMM	18M	Km	3.32	0.15	3.17
	24M	Km	1.25	0.74	0.51
	30M	Km	1.49	1.13	0.36
viii) Asphalt	18M	Km	3.32	0.00	3.32
	24M	Km	1.25	0.44	0.81
	30M	Km	1.49	0.68	0.81
ix) Plots	6 x 9	No.	1325	1201	124
	9 x 12	No.	2479	2236	243
	9 x 15	No.	349	349	0
	12 x 18	No.	822	690	132
	15 x 24	No.	392	273	119
Sub - Total =		No.	5367	4749	618

BDA Nadaprabhu kempegowda layout					
Block-8 progress report					
Activity of work		Unit	Handed over Extent (259A 25G)		
			Total target (259A 25G)	Completed (203A 13G)	Balance to be completed (56A 12G)
i)Roads	9m	Km	8.12	6.87	1.25
	12m	Km	8.83	7.37	1.46
	15m	Km	2.17	2.02	0.15
	18m	Km	1.12	0.95	0.17
	24m	Km	2.35	1.92	0.43
Sub - Total =		Km	22.59	19.13	3.46
ii)Drains	9m	Km	16.24	13.74	2.50
	12m	Km	17.66	14.74	2.92
	15m	Km	4.34	4.04	0.30
	18m	Km	2.24	1.90	0.34
	24m	Km	4.70	3.84	0.86
Sub - Total =		Km	45.18	38.26	6.92
iii) Culverts		No.	112	92	20
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	2.182	1.750	0.432
vi) GSB & WMM	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
vii) WMM	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
viii) Asphalt	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
ix) Plots	6 x 9	No.	423	384	39
	9 x 12	No.	774	738	36
	9 x 15	No.	23	13	10
	12 x 18	No.	730	682	48
	15 x 24	No.	360	322	38
Sub - Total =		No.	2310	2139	171

BDA Nadaprabhu kempegowda layout

Block-9 progress report

Activity of work		Unit	Handed over Extent (292A 19G)		
			Total target (292A 19G)	Completed (236A 36G)	Balance to be completed (55A 23G)
i) Roads	9m	Km	6.93	6.73	0.20
	12m	Km	8.78	7.23	1.54
	15m	Km	3.34	2.09	1.25
	18m	Km	1.40	0.65	0.75
	24m	Km	1.31	1.19	0.13
Sub - Total =		Km	21.76	17.89	3.87
ii) Drains	9m	Km	13.85	13.46	0.39
	12m	Km	17.56	14.47	3.09
	15m	Km	6.68	4.18	2.50
	18m	Km	2.81	1.30	1.51
	24m	Km	2.62	2.37	0.25
Sub - Total =		Km	43.51	35.78	7.73
iii) Culverts		No.	102	85	17
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	1.534	1.064	0.470
vi) GSB	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.40	0.91
vii) WMM	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.25	1.06
viii) Asphalt	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.00	1.31
ix) Plots	6 x 9	No.	753	753	0
	9 x 12	No.	794	790	4
	9 x 15	No.	27	27	0
	12 x 18	No.	603	578	25
	15 x 24	No.	281	278	3
Sub - Total =		No.	2458	2426	32

BDA Nadaprabhu kempegowda layout						Remarks
Progress Abstract (up to July-2022)						
Activity of work		Unit	Handed over extent with court case (2635A 37G)			
			Target	Completed	Balance to be completed	
Area		Acre	2635A 37G	2187A 19G	448A 18G	
i) Roads	9m	Km	120.13	102.59	17.54	
	12m	Km	91.05	74.19	16.87	
	15m	Km	19.42	13.40	6.01	
	18m	Km	17.16	12.81	4.35	
	24m	Km	8.04	7.07	0.98	
	30m	Km	5.06	3.93	1.13	
Sub - Total =		Km	260.86	213.98	46.88	
ii) drains	9m	Km	240.26	205.18	35.08	
	12m	Km	182.10	148.37	33.73	
	15m	Km	38.83	26.81	12.03	
	18m	Km	34.32	25.61	8.70	
	24m	Km	16.08	14.13	1.95	
	30m	Km	10.12	7.86	2.26	
Sub - Total =		Km	521.71	427.96	93.75	
iii) Culverts		No.	1124	952	172	
iv) Minor bridges		No.	65	29	36	
v) Storm Water Drain		Km	26.98	22.94	4.04	
vi)GSB	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	2.23	14.93	
	24M	Km	8.04	2.66	5.38	
	30M	Km	5.06	2.28	2.78	
vii) WMM	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	2.23	14.93	
	24M	Km	8.04	2.51	5.53	
	30M	Km	5.06	2.08	2.98	
viii)Asphalt	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	1.68	15.48	
	24M	Km	8.04	1.96	6.08	
	30M	Km	5.06	1.63	3.43	
ix) plots	6 x 9	No.	7974	7214	760	
	9 x 12	No.	13503	12077	1426	
	9 x 15	No.	934	809	125	
	12 x 18	No.	5604	4865	739	
	15 x 24	No.	2127	1851	276	
Sub - Total =		No.	30142	26816	3326	
x) Financial Progress		Cr	965.83	723.31	242.52	75%

BDA Nadaprabhu kempegowda layout

Block-1 progress Report

Activity of work		Unit	Handed over Extent (309A 02G)			Remarks
			Total target (309A 02G)	Completed (262A 20G)	Balance to be completed (46A 22G)	
i) Roads	9m	Km	14.20	13.16	1.04	
	12m	Km	10.50	8.45	2.05	
	15m	Km	2.04	1.66	0.38	
	18m	Km	2.82	2.04	0.78	
Sub - Total =		Km	29.55	25.31	4.24	
ii) Drains	9m	Km	28.39	26.32	2.07	
	12m	Km	20.99	16.90	4.09	
	15m	Km	4.08	3.32	0.76	
	18m	Km	5.63	4.08	1.55	
Sub - Total =		Km	59.09	50.62	8.48	
iii) Culverts		No.	166	121	45	
iv) Box Culverts		No.	12	3	9	
v) Storm Water Drain		Km	4.361	3.295	1.066	
vi) GSB	18M	Km	2.820	0.870	1.950	
vii) WMM	18M	Km	2.820	0.870	1.950	
viii) Asphalt	18M	Km	2.820	0.870	1.950	
ix) Plots	6 x 9	No.	1374	1373	1	
	9 x 12	No.	1621	1551	70	
	9 x 15	No.	35	35	0	
	12 x 18	No.	421	403	18	
	15 x 24	No.	243	243	0	
Sub - Total =		No.	3694	3605	89	

BDA Nadaprabhu kempegowda layout

Block-2 progress Report

Activity of work		Unit	Handed over Extent (190A 22G)		
			Total target (190A 22G)	Completed (137A 08G)	Balance to be completed (53A 14G)
i)Roads	9m	Km	11.77	9.10	2.67
	12m	Km	5.49	4.25	1.24
	15m	Km	1.44	1.15	0.29
	18m	Km	1.23	0.81	0.42
Sub - Total =		Km	19.93	15.32	4.61
ii)Drains	9m	Km	23.54	18.20	5.34
	12m	Km	10.98	8.51	2.47
	15m	Km	2.88	2.31	0.57
	18m	Km	2.46	1.62	0.84
Sub - Total =		Km	39.86	30.63	9.23
iii) Culverts		No.	95	84	11
iv) Box Culverts		No.	8	1	7
v) Storm Water Drain		Km	2.51	2.08	0.43
vi) GSB	18M	Km	1.229	0.000	1.229
vii) WMM	18M	Km	1.229	0.000	1.229
viii) Asphalt	18M	Km	1.229	0.000	1.229
ix) Plots	6 x 9	No.	61	5	56
	9 x 12	No.	1727	1599	128
	9 x 15	No.	30	29	1
	12 x 18	No.	311	252	59
	15 x 24	No.	47	32	15
Sub - Total =		No.	2176	1917	259

BDA Nadaprabhu kempegowda layout

Block-3 Progress report

Activity of work		Unit	Handed over Extent (210A 28G)		
			Total target (210A 28G)	Completed (177A 21G)	Balance to be completed (32A 29G)
i) Roads	9m	Km	10.16	7.59	2.57
	12m	Km	10.89	8.42	2.47
	15m	Km	1.79	1.31	0.48
	18m	Km	1.52	1.37	0.15
Sub - Total =		Km	24.36	18.69	5.67
ii) Drains	9m	Km	20.32	15.18	5.14
	12m	Km	21.78	16.84	4.94
	15m	Km	3.58	2.62	0.96
	18m	Km	3.04	2.74	0.30
Sub - Total =		Km	48.72	37.38	11.34
iii) Culverts		No.	126	110	16
iv) Box culvert		No.	4	4	0
v) Storm Water Drain		Km	3.65	3.58	0.07
vi) GSB	18M	Km	1.52	0.00	1.52
vii) WMM	18M	Km	1.52	0.00	1.52
viii) Asphalt	18M	Km	1.52	0.00	1.52
ix) Plots	6 x 9	No.	1075	979	96
	9 x 12	No.	949	698	251
	9 x 15	No.	66	18	48
	12 x 18	No.	413	344	69
	15 x 24	No.	252	239	13
Sub - Total =		No.	2755	2278	477

BDA Nadaprabhu kempegowda layout

Block-4 Progress report

Activity of work		Unit	Handed over Extent (220A 28G)		
			Total target (220A 28G)	Completed (190A 16G)	Balance to be completed (30A 12G)
i) Roads	9m	Km	17.96	16.68	1.28
	12m	Km	6.06	5.07	0.99
	15m	Km	0.92	0.53	0.39
	18m	Km	1.00	0.91	0.09
Sub - Total =		Km	25.94	23.19	2.75
ii) drains	9m	Km	35.92	33.36	2.56
	12m	Km	12.12	10.14	1.98
	15m	Km	1.83	1.06	0.77
	18m	Km	2.00	1.82	0.18
Sub - Total =		Km	51.87	46.38	5.49
iii) Culverts		No.	82	68	14
iv) Box Culverts		No.	4	3	1
v) Storm Water Drain		Km	1.67	1.32	0.35
vi) GSB	18M	Km	1.000	0.813	0.187
vii) WMM	18M	Km	1.000	0.813	0.187
viii) Asphalt	18M	Km	1.000	0.813	0.187
ix) plots	6 x 9	No.	850	756	94
	9 x 12	No.	1744	1525	219
	9 x 15	No.	51	48	3
	12 x 18	No.	494	450	44
	15 x 24	No.	87	87	0
Sub - Total =		No.	3226	2866	360

BDA Nadaprabhu kempegowda layout

Block-5 Progress report

Activity of work		Unit	Handed over Extent (366A 27G)		
			Total target (366A 27G)	Completed (272A 09G)	Balance to be completed (94A 18G)
i) Roads	9m	Km	16.73	12.31	4.42
	12m	Km	14.86	12.53	2.33
	15m	Km	1.26	0.99	0.27
	18m	Km	2.95	2.26	0.69
	24m	Km	0.23	0.05	0.18
	30m	Km	0.22	0.00	0.22
Sub - Total =		Km	36.25	28.14	8.11
ii) Drains	9m	Km	33.46	24.62	8.84
	12m	Km	29.72	25.06	4.66
	15m	Km	2.52	1.98	0.54
	18m	Km	5.90	4.52	1.38
	24m	Km	0.46	0.10	0.36
	30m	Km	0.44	0.00	0.44
Sub - Total =		Km	72.50	56.28	16.22
iii) Culverts		No.	153	146	7
iv) Box Culverts		No.	9	5	4
v) Storm Water Drain		Km	4.71	4.24	0.471
vi) GSB	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
vii) WMM	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
viii) Asphalt	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
ix) plots	6 x 9	No.	1006	812	194
	9 x 12	No.	1797	1495	302
	9 x 15	No.	80	70	10
	12 x 18	No.	902	722	180
	15 x 24	No.	281	236	45
Sub - Total =		No.	4066	3335	731

BDA Nadaprabhu kempegowda layout

Block-6 progress report

Activity of work		Unit	Handed over Extent (369A 24G)		
			Total target (369A 24G)	Completed (315A 10G)	Balance to be completed (54A 14G)
i) Roads	9m	Km	15.64	13.90	1.74
	12m	Km	13.80	11.10	2.70
	15m	Km	4.10	2.10	2.00
	18m	Km	1.80	0.90	0.90
	24m	Km	2.90	2.80	0.10
	30m	Km	3.35	2.50	0.85
Sub - Total =		Km	41.59	33.30	8.29
ii) Drains	9m	Km	31.28	27.80	3.48
	12m	Km	27.60	22.20	5.40
	15m	Km	8.20	4.20	4.00
	18m	Km	3.60	1.80	1.80
	24m	Km	5.80	5.60	0.20
	30m	Km	6.70	5.00	1.70
Sub - Total =		Km	83.18	66.60	16.58
iii) Culverts		No.	125	104	21
iv) Box Culverts		No.	9	4	5
v) Storm Water Drain		Km	4.41	4.01	0.405
vi) GSB	15M	Km	4.10	0.33	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	1.150	2.200
vii) WMM	15M	Km	4.10	0.330	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	0.950	2.400
viii) Asphalt	15M	Km	4.10	0.330	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	0.950	2.400
ix) Plots	6 x 9	No.	1107	951	156
	9 x 12	No.	1618	1445	173
	9 x 15	No.	273	220	53
	12 x 18	No.	908	744	164
	15 x 24	No.	184	141	43
Sub - Total =		No.	4090	3501	589

BDA Nadaprabhu kempegowda layout

Block-7 progress Report

Activity of work		Unit	Handed over Extent (416A 30G)		
			Total target (416A 30G)	Completed (392A 0G)	Balance to be completed (24A 30G)
i) Roads	9m	Km	18.63	16.25	2.38
	12m	Km	11.85	9.76	2.09
	15m	Km	2.36	1.55	0.81
	18m	Km	3.32	2.92	0.40
	24m	Km	1.25	1.11	0.14
	30m	Km	1.49	1.43	0.06
Sub - Total =		Km	38.90	33.02	5.88
ii) Drains	9m	Km	37.26	32.50	4.76
	12m	Km	23.70	19.52	4.18
	15m	Km	4.72	3.10	1.62
	18m	Km	6.64	5.84	0.80
	24m	Km	2.50	2.22	0.28
	30m	Km	2.98	2.86	0.12
Sub - Total =		Km	77.80	66.04	11.76
iii) Culverts		No.	163	142	21
iv) Box Culverts		No.	9	7	2
v) Storm Water Drain		Km	1.955	1.606	0.349
vi) GSB	18M	Km	3.32	0.55	2.77
	24M	Km	1.25	0.74	0.51
	30M	Km	1.49	1.13	0.36
vii) WMM	18M	Km	3.32	0.55	2.77
	24M	Km	1.25	0.74	0.51
	30M	Km	1.49	1.13	0.36
viii) Asphalt	18M	Km	3.32	0.00	3.32
	24M	Km	1.25	0.44	0.81
	30M	Km	1.49	0.68	0.81
ix) Plots	6 x 9	No.	1325	1201	124
	9 x 12	No.	2479	2236	243
	9 x 15	No.	349	349	0
	12 x 18	No.	822	690	132
	15 x 24	No.	392	273	119
Sub - Total =		No.	5367	4749	618

BDA Nadaprabhu kempegowda layout					
Block-8 progress report					
Activity of work		Unit	Handed over Extent (259A 25G)		
			Total target (259A 25G)	Completed (203A 13G)	Balance to be completed (56A 12G)
i)Roads	9m	Km	8.12	6.87	1.25
	12m	Km	8.83	7.37	1.46
	15m	Km	2.17	2.02	0.15
	18m	Km	1.12	0.95	0.17
	24m	Km	2.35	1.92	0.43
Sub - Total =		Km	22.59	19.13	3.46
ii)Drains	9m	Km	16.24	13.74	2.50
	12m	Km	17.66	14.74	2.92
	15m	Km	4.34	4.04	0.30
	18m	Km	2.24	1.90	0.34
	24m	Km	4.70	3.84	0.86
Sub - Total =		Km	45.18	38.26	6.92
iii) Culverts		No.	112	92	20
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	2.182	1.750	0.432
vi) GSB & WMM	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
vii) WMM	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
viii) Asphalt	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
ix) Plots	6 x 9	No.	423	384	39
	9 x 12	No.	774	738	36
	9 x 15	No.	23	13	10
	12 x 18	No.	730	682	48
	15 x 24	No.	360	322	38
Sub - Total =		No.	2310	2139	171

BDA Nadaprabhu kempegowda layout

Block-9 progress report

Activity of work		Unit	Handed over Extent (292A 19G)		
			Total target (292A 19G)	Completed (236A 36G)	Balance to be completed (55A 23G)
i) Roads	9m	Km	6.93	6.73	0.20
	12m	Km	8.78	7.23	1.54
	15m	Km	3.34	2.09	1.25
	18m	Km	1.40	0.65	0.75
	24m	Km	1.31	1.19	0.13
Sub - Total =		Km	21.76	17.89	3.87
ii) Drains	9m	Km	13.85	13.46	0.39
	12m	Km	17.56	14.47	3.09
	15m	Km	6.68	4.18	2.50
	18m	Km	2.81	1.30	1.51
	24m	Km	2.62	2.37	0.25
Sub - Total =		Km	43.51	35.78	7.73
iii) Culverts		No.	102	85	17
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	1.534	1.064	0.470
vi) GSB	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.40	0.91
vii) WMM	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.25	1.06
viii) Asphalt	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.00	1.31
ix) Plots	6 x 9	No.	753	753	0
	9 x 12	No.	794	790	4
	9 x 15	No.	27	27	0
	12 x 18	No.	603	578	25
	15 x 24	No.	281	278	3
Sub - Total =		No.	2458	2426	32