



Name of the work:- Utility Development and Management for Nadaprabhu Kempegowda Layout on Design Built and Operate (DBO) basis under Two Cover System for Package 1


Progress Report (Electrical Works)

Agency: M/s Larsen & Toubro Construction

Sl No	Activity of Work	Unit	Tender Qty	Supplied Qty	Total Achievement	Balance Qty to Achieve	Percentage of Progress	Probable date of Completion	Remarks
1	Street Light Works	No's	4863	4317	3095	1768	64%	30.06.2022	Area/Land is not formatted for erection of 1499 no's of street light poles. Balance works are under progress
2	DTC Works	No's	410	350	261	149	64%		Area/Land is not formatted for erection of 104 no's of DTC Spun poles. Balance works are under progress
3	Feeder Pillars	No's	2048	1370	480	1568	23%		Out of 480 no's feeder pillar foundations lowered , 11 no's feeder pillar boxes erected and balance erection under progress
4	RMU Works	No's	32	30	0	32	0%		RMU locations identified, foundation works are under progress
5	HT UG Cable Laying	Kms	332	125	0	332	0%		Where ever utility duct network is formatted, cable laying work will be initiated
6	LT UG Cable Laying	Kms	293	150	0.5	293	0%		Where ever utility duct network is formatted, cable laying work is under progress
7	SL Cable Laying	Mtrs	156942	156000	2280	154662	1%		Cable laying work is under progress.
8	Hume Pipe Laying works	No's	18958	6050	4070	14888	21%		Erection of hume pipe works are under progress where, sewer connection work are completed


 ಕೆ. ಸ್ರೀನಿವಾಸ (ಸಿ.ಇ.ಇ.)
 ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ


 ಕೆ. ಸ್ರೀನಿವಾಸ (ಸಿ.ಇ.ಇ.)
 ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ,
 ಬಿ.ಆರ್.ಎಲ್. ಬೆಂಗಳೂರು



 ಕೆ. ಸ್ರೀನಿವಾಸ (ಸಿ.ಇ.ಇ.)
 ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ,
 ಬಿ.ಆರ್.ಎಲ್.


Name of the Work :- Utility Development and Management for Nadaprabhu Kempegowda Layout on Design,Built and Operate(DBO) basis Under Two Cover System for Package -2


Progress Report (Electrical Works)

Agency- M/s SPMLIL-Amrutha Constructions Pvt Ltd

SI No	Activity of Work	Unit	Tender Qty	Supplied Qty	Total Achievement	Balance Qty to be Achieve	Percentage of Progress	Targeted date of Completion	Remarks
1	Street Light Works	No	3990.00	500.00	235.00	3755.00	6%	30.06.2022	1891 no street light pole Foundations Erected and work is under progress.
2	DTC Work	No	335.00	200.00	117.00	218.00	35%		Out of 117 no of DTC poles erected 5 No of structural materials work is under completed, balance work is under progress
3	LT Feeder Pillar	No	1676.00	1079.00	688.00	988.00	41%		Out of 688 no feeder Foundations 57 no LT Feeder pillar are erected balance work under progress
4	11KV RMU Works	No	26.00	15.00	1.00	25.00	4%		RMU location identified, foundation work is under progress
5	HT UG Cable Laying	Km	275.00	25.00	4.80	270.21	2%		Cable laying work is under progresses wherever utility duct network is formatted
6	LT UG Cable Laying	Km	239.00	67.00	5.58	233.42	2%		Cable laying work is under progresses wherever utility duct network is formatted
7	SL UG Cable	Mt	128800.00	42000.00	3212.00	125588.00	2%		Cable laying work is under progresses wherever utility duct network is formatted
8	Hume Pipe Works	No	15511.00	10000.00	2034.00	13477.00	13%		Erection of RCC Hume pipe is under progress at DTC Locations, LT feeder Pillar Locations and Road crossing


 ಸಹಾಯಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್)
 ಬೆಂ.ಅ.ಪ್ರಾ., ಬೆಂಗಳೂರು


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್)
 ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ,
 ಬೆಂ.ಅ.ಪ್ರಾ., ಬೆಂಗಳೂರು.


 ಸಹಾಯಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್)
 ವಿದ್ಯುತ್ ವಿಭಾಗ,
 ಬೆಂ.ಅ.ಪ್ರಾ.,