

BDA Nadaprabhu kempegowda layout

Progress Abstract (up to May-2021)

Activity of work	Unit	Handed over extent with court case (2635A 37G)			Remarks
		Target	Completed	Balance to be completed	
Area	Acre	2635A 37G	2138A 24G	497A 13G	
i) Roads	9m	Km	133.67	116.17	17.50
	12m	Km	100.91	84.14	16.77
	15m	Km	23.03	17.85	5.19
	18m	Km	20.07	16.72	3.35
	24m	Km	9.39	6.84	2.54
	30m	Km	5.29	4.79	0.49
Sub - Total =		Km	292.35	246.50	45.84
ii) drains	9m	Km	272.72	232.33	40.39
	12m	Km	201.82	168.28	33.54
	15m	Km	46.06	35.69	10.37
	18m	Km	40.13	33.43	6.70
	24m	Km	18.78	13.69	5.09
	30m	Km	10.57	9.59	0.99
Sub - Total =		Km	590.08	493.00	97.08
iii) Culverts		No.	1133	927	206
iv) Minor bridges		No.	65	29	36
Sub - Total =		No.	65	29	36.00
v) Storm Water Drain		Km	27.107	22.094	5.013
vi) GSB & WMM	18M	Km	20.065	0.813	19.252
	24M	Km	9.028	0.830	8.198
	30M	Km	5.027	0.980	4.047
vii) Asphalt	18M	Km	20.065	0.813	19.252
	24M	Km	9.028	0.830	8.198
	30M	Km	5.027	0.000	5.027
viii) plots	6 x 9	No.	8116	7189	927
	9 x 12	No.	13177	11871	1306
	9 x 15	No.	914	806	108
	12 x 18	No.	5422	4781	641
	15 x 24	No.	2074	1842	232
Sub - Total =		No.	29703	26489	3214