

Name of the Project : Development of Major Arterial Road in NPKL						
Progress Abstract upto December 2022						
Total Extent as per FN as required at site			260 A 29G	Work under progress	165A 39G	
Handed Over Extent			240A 06G	Litigation	38A 13G	
Not Handed Over Extent			20A 23G	Recent HO	35A 13G	
Sl No	Activity	Portion	Unit	Target	Completed	Balance
1	Land Extent	MAR	Acres	260A 29G	165A 39G	94A 30G
2	Tackled Area	MCW,LSSR, RSSR & Park	Km	10.35	7.71	2.64
3	Embankment & Cutting	Main Carriage way	Km	10.35	7.14	3.21
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03
4	Subgrade	Main Carriage way	Km	10.35	7.14	3.21
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03
5	GSB	Main Carriage way	Km	10.35	7.14	3.21
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03
6	WMM	Main Carriage way	Km	10.35	7.14	3.21
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03
7	DBM	Main Carriage way	Km	10.35	2.40	7.95
		Service Road (LHS+RHS)	Km	20.91	1.95	18.96
8	Mastic asphalt	Bridges and culverts	Km	1.93	0.72	1.21
9	Drain	Main Carriage way	Km	20.75	10.67	10.08
		Service Road (LHS+RHS)	Km	20.91	10.37	10.54
10	Utility Duct	Service Road (LHS+RHS)	Km	20.91	10.60	10.31
11	CD1-CD8	Minor Bridges (Box Culvert)	No.	8.00	2.00	6.00
12	CD 9	Major Bridge	m	160.00	Bridge works and approach road work completed.	
13	CD 10	Major Bridge	m	360.00	Bridge works completed,finishing & approach road works are in progress	
14	CD 11	Major Bridge	m	140.00	Bridge works completed and approach road work are in progress.	
15	Financial Progress up to 32nd RA Bill			588.79	402.15 Cr. (68.30%)	