

BDA NPKL Project - Major Arterial Road (MAR) in NPKL

Progress Abstract - Upto April -2023

Total Extent as per FN as required at site			260A 29G		Work under Progress		162A 1G	To be Tackled in HO-79A 07G
Handed Over Extent			241A 08G		Litigation (Farmers not allowing to do work)		60A 10G	
Not Handed Over Extent			19A 21G		Recently HO		35A 13G	
Sl. No.	Activity	Portion	Unit	Target	Work under Progress	Balance	Remarks	
1	Land Extent	MAR	Acres	260A 29G	162A 1G	98A 28G	Exculding Area of MAR junction at NHAI at mysore road (7A 15G), BMRL Area (6A 39G) and Transport Zone (45A 32G) which is not required.	
2	Tackled Area	MCW, LSSR, RSSR & Park	Km	10.35	7.14	3.21		
3	Formation	Main Carriage way	Km	10.35	6.50	3.85		
		Service Road (LHS+RHS)	Km	20.91	11.55	9.36		
4	Subgrade	Main Carriage way	Km	10.35	6.00	4.35		
		Service Road (LHS+RHS)	Km	20.91	8.00	12.91		
5	GSB	Main Carriage way	Km	10.35	4.50	5.85		
		Service Road (LHS+RHS)	Km	20.91	8.00	12.91		
6	WMM	Main Carriage way	Km	10.35	4.50	5.85		
		Service Road (LHS+RHS)	Km	20.91	8.00	12.91		
7	DBM	Main Carriage way	Km	10.35	3.95	6.40		
		Service Road (LHS+RHS)	Km	20.91	7.15	13.76		
8	BC	Main Carriage way	Km	10.35	3.55	6.80		
	SDBC	Service Road (LHS+RHS)	Km	20.91	6.35	14.56		
9	Mastic Asphalt	Bridges and culverts	Km	1.93	1.60	0.33		
10	Drain	Main Carriage way	Km	20.75	10.94	9.81		
		Service Road (LHS+RHS)	Km	20.91	10.39	10.52		
11	Utility Duct	Service Road (LHS+RHS)	Km	20.91	10.62	10.29		
12	CD1 to CD8	Minor Bridges (Box Culvert)	No.	8	7	1	Completed -2 nos, Work under progress - 5 no's Balance - 1no	
13	CD 9	Major Bridge	m	160.00	Bridge works and approach road work completed.			
14	CD 10	Major Bridge	m	360.00	Fixing of strip seal expansion joint, approach road work is in progress			
15	CD 11	Major Bridge	m	140.00	Bridge works and approach road work completed.			
16	Financial Progress up to 34nd RA Bill			588.79 Cr.	418.30 Cr. (71.04%)			